



# Progressive Claims Report

**Project Name:** Casa Residences  
**Company:** LegoBlock Pte Ltd  
**Report No.:** MLP\_PPT\_2024\_\_00001  
**Claim Period:** 25 May 2024 **To:** 25 June 2024  
**Trade:** PPVC Casting

Unit	Module	Contract Qty.	Current Claim	Cumulative Claim
(1+1)b	M1	10	0	10
	M2	12	0	10
(1+1)b1	M1	1	0	1
	M2	1	0	1
(1+1)b2	M1	5	0	5
	M2	6	0	5
(1+1)c1	M1	2	0	3
	M2	1	0	1
(2+1)b	M1	12	0	11
	M2	10	0	12
	M3	12	0	11
(2+1)b2	M1	6	0	14
	M2	5	0	7
	M3	6	0	11
(2+1)f	M1	12	0	10
	M2	12	0	13
	M3	12	29	39
(2+1)f1	M1	1	0	1
	M2	1	0	1
	M3	1	0	1
(2+1)f2	M1	6	0	11
	M2	6	0	11
	M3	6	0	10
(dk2)a1	M1	1	0	1
	M2	1	0	2
	M3	1	0	1
	M4	1	0	1
	M5	1	0	2
(dk2)a2	M1	7	0	7
	M2	7	0	16
	M3	7	0	16
	M4	7	0	14
	M5	7	0	8
(dk3)a1	M1	1	0	1
	M2	1	0	1
	M3	1	0	1
	M4	1	0	1

**Project Name:** Casa Residences  
**Company:** LegoBlock Pte Ltd  
**Report No.:** MLP\_PPT\_2024\_\_00001  
**Claim Period:** 25 May 2024 **To:** 25 June 2024  
**Trade:** PPVC Casting

Unit	Module	Contract Qty.	Current Claim	Cumulative Claim
	M5	1	0	1
(dk3)a2	M1	7	0	12
	M2	7	0	7
	M3	7	0	7
	M4	7	0	12
	M5	7	0	8
1)b	M1	14	4	4
1)b1	M1	1	4	4
	M2	1	0	4
1)b2	M1	4	16	16
	M2	4	4	16
1)c1	M1	1	4	4
	M2	1	4	4
2)c	M1	12	0	20
	M2	12	0	11
	M3	12	0	10
2)c1	M1	1	0	1
	M2	1	0	1
	M3	1	0	1
2)c2	M1	6	0	7
	M2	6	0	8
	M3	6	0	5
2)e	M2	9	9	9
2)e1	M2	1	4	4
2)e2	M2	5	16	16
2d)	M1	14	16	16
	M2	14	0	26
	M3	11	8	8
2d)2	M1	5	0	4
	M2	5	0	5
	M3	4	16	16
2f)	M1	15	28	40
	M2	15	1	19
2f)1	M1	1	4	4
	M2	1	0	1
	M3	1	4	4
	M1	5	0	3

**Project Name:** Casa Residences  
**Company:** LegoBlock Pte Ltd  
**Report No.:** MLP\_PPT\_2024\_\_00001  
**Claim Period:** 25 May 2024 **To:** 25 June 2024  
**Trade:** PPVC Casting

Unit	Module	Contract Qty.	Current Claim	Cumulative Claim
2f)2	M2	5	0	5
	M3	5	20	20
3)a	M1	15	0	13
	M2	15	0	13
	M3	15	32	45
	M4	15	23	34
3)a1	M1	1	0	1
	M2	1	0	1
	M3	1	0	1
	M4	1	0	1
3)a2	M1	5	0	3
	M2	5	0	5
	M3	5	0	4
	M4	5	0	4
3)b	M1	12	0	20
	M2	12	0	13
	M3	12	36	48
	M4	12	4	16
	M4x	9	4	31
	M5	12	0	15
3)b1	M1	1	0	1
	M2	1	0	1
	M3	1	0	1
	M4	1	0	4
	M4x	1	0	1
	M5	1	0	1
	M6	1	0	1
3)b2	M1	6	0	3
	M2	6	0	6
	M3	6	0	9
	M4	6	0	6
	M4x	5	0	5
	M5	6	0	7
	M6	6	0	6
3)d	M1	15	20	41
	M2	15	8	28
	M4	15	29	29

**Project Name:** Casa Residences  
**Company:** LegoBlock Pte Ltd  
**Report No.:** MLP\_PPT\_2024\_\_00001  
**Claim Period:** 25 May 2024 **To:** 25 June 2024  
**Trade:** PPVC Casting

Unit	Module	Contract Qty.	Current Claim	Cumulative Claim
3)d1	M1	1	0	1
	M2	1	4	4
	M3	1	4	4
	M4	1	4	4
3)d2	M1	5	0	3
	M2	5	0	4
	M3	5	20	20
	M4	5	0	5
3Y)a	M1	14	8	8
	M3	14	45	53
3Y)a1	M1	1	4	4
	M2	1	0	4
	M3	1	0	1
	M4	1	0	1
3Y)a2	M1	5	21	21
	M2	5	20	20
	M3	5	0	11
	M4	5	1	16
3Y)b	M2	14	0	1
	M4	14	39	55
3Y)b1	M1	1	3	3
	M2	1	0	1
	M3	1	4	4
	M4	1	0	1
3Y)b2	M1	5	20	20
	M2	5	0	4
	M3	5	5	5
	M4	5	0	5
3Y)c	M2	12	0	12
	M3	12	0	10
	M4	12	0	3
3Y)c1	M1	1	0	1
	M2	1	0	2
	M3	1	0	1
	M4	1	0	1
3Y)c2	M1	6	0	8
	M2	6	0	7

**Project Name:** Casa Residences  
**Company:** LegoBlock Pte Ltd  
**Report No.:** MLP\_PPT\_2024\_\_00001  
**Claim Period:** 25 May 2024 **To:** 25 June 2024  
**Trade:** PPVC Casting

Unit	Module	Contract Qty.	Current Claim	Cumulative Claim
3TJcZ	M3	6	0	6
	M4	6	0	5
3y)e1	M2	1	4	4
3y)e2	M2	5	4	4
4)c	M1X	12	0	11
	M2X	12	4	30
	M4X	12	0	13
	M5X	12	4	20
4)c1	M1X	1	0	1
	M2X	1	0	1
	M3X	1	0	1
	M4X	1	0	1
	M5X	1	0	1
4)c2	M1X	6	0	7
	M2X	6	0	6
	M3X	6	0	5
	M4X	6	0	6
	M5X	6	0	4
4)d1	M1	1	0	1
	M1X	1	0	1
	M2	1	0	2
	M2X	1	0	1
	M3	1	0	1
	M3X	1	0	1
	M4	1	0	1
	M4X	1	0	1
4)d2	M1	7	0	10
	M1X	7	0	7
	M2	7	0	11
	M2X	7	0	8
	M3	7	0	8
	M3X	7	0	7
	M4	7	0	8
	M4X	7	0	10
4c	M3	12	36	48
	M4	12	0	12
	M5	12	20	20



# Progressive Claims Report

**Project Name:** Casa Residences  
**Company:** LegoBlock Pte Ltd  
**Report No.:** MLP\_PPT\_2024\_\_00001  
**Claim Period:** 25 May 2024 **To:** 25 June 2024  
**Trade:** PPVC Casting

Unit	Module	Contract Qty.	Current Claim	Cumulative Claim
4c1	M1	1	0	1
	M2	1	0	2
	M3	1	0	1
	M4	1	0	1
	M5	1	0	1
4c2	M1	6	0	6
	M2	6	0	6
	M3	6	0	6
	M4	6	0	6
	M5	6	0	6